

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads & Drains at Gopalappa Garden in Ward no. 10 Doddabommasandra.
2	Amount of Work Portion	
3	Estimated Cost	10.00 Lakhs
4	Name of contractor	N. VIJAY
5	Agreement No.	612 / 13-14
6	No. and date under which work order issued	EE/BTP/BBMP/E-PMT / 612 / 2013-14
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	260 days
15	Date of recommending time limit applied for	-
16	Whether the original application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Site litigation at work spot delayed the work completion for which approval without penalty
22	Remarks of the EE with the daily rate of penalty proposed	

Zadha
Assistant Engineer

Mohammed
Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

To Bay Kallu

[Signature]

H.V. N. Jay
Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092